# BHRUHAT BANGALORE MAHANAGARA PALIKE

## EXTENTION OF TIME PROPOSAL

| | | |
|---|---|---|
| 1 | Name Of Work | Providing Concrete roads in Amruthahalli SC Colony in 5th and 6th Cross in Ward No 07, Byatarayanapura |
| 2 | Amount of Work Portion | 27 60760 =/- |
| 3 | Estimate cost | 29.00 Lakhs |
| 4 | Name Of Contractor | Sri. A.Manjunath |
| 5 | Agreement No. | 277/2015-16 |
| 6 | No. and date Under which the work order has been issued | BBMP/EE/BTP/E-PMT/277/2015-16, Date: 03.03.2016 |
| 7 | Time limit originally fixed for completion | 60 Days |
| 8 | Date of application by the contractor for granting extension of time | 05-05-2016 |
| 9 | Date of receipt of application in the sub-division office | 05-05-2016 |
| 10 | Extension granted if any | — |
| | 1. Form | — |
| | 2. Form | — |
| 11 | Work Carried out by the contractor during the original period stipulated in contract | 65 % |
| 12 | Work carried out during the first period of extension | 35 % |
| 13 | Work carried out during 2nd extension | — |
| 14 | Time now applied for | 210 Days |
| 15 | Date of recommending time limit applied for | 05-05-2016 |
| 16 | Wheather the original application of contractor is enclosed | — |
| 17 | Balance work remaining to be done | — |

| | | |
|---|---|---|
| 18 | Probable time required for completion of remaining work | — |
| 19 | Cost of work charged establishment charge on the work after the expiry of original period | — |
| 20 | Wheather the notice as per clause has been issued | — |
| 21 | Remarks of the AEE and the daily rate of penalty proposed | Due to VCD & BWSSB work labour going in work spot. |
| 22 | Remarks of the EE with the daily rate of penalty proposed | Penalty has been imposed 2000-00 |

Assistant Engineer

Asst. Executive Engineer
Kodigehalli Sub Division

Executive Engineer
Byatarayanapura Division,

Chief Engineer
Yelahanka Zone